

Appendix I
Schedule

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	% Comp	2004												2005												2006											
						J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D						
CTO 16 - OE PROJECTS																																									
WAD 04 - Range 36A MM removal																																									
Engineering																																									
Planning																																									
A0410200	Range 36A OE removal, scoping/planning	26MAY04A	30SEP04A	0	100	Range 36A OE removal, scoping/planning																																			
Site Investigation																																									
A0410300	36A Revised closure plan (Mactec)	29JUN04A	09JUN05	29*	70	36A Revised closure plan (Mactec)																																			
A041030005	Rev B, 36A Revised closure plan (Mactec)	29JUN04A	03SEP04A	0*	100	Rev B, 36A Revised closure plan (Mactec)																																			
A041030010	USACE Review, 36A Revised closure plan	06SEP04A	30SEP04A	0	100	USACE Review, 36A Revised closure plan (Mactec)																																			
A041030015	Rev C, 36A Revised closure plan (Mactec)	01OCT04A	27OCT04A	0	100	Rev C, 36A Revised closure plan (Mactec)																																			
A041030020	Agency Review, 36A Revised closure plan	28OCT04A	04APR05A	0	100	Agency Review, 36A Revised closure plan (Mactec)																																			
A041030025	Rev 0, 36A Revised closure plan (Mactec)	05APR05A	09JUN05	29	60	Rev 0, 36A Revised closure plan (Mactec)																																			
A041030026	DTSC prepare public notice	10JUN05	08JUL05	20	0	DTSC prepare public notice																																			
A041030030	36A Public comment period	11JUL05	10AUG05	23	0	36A Public comment period																																			
A0410390	36A Notice to Proceed	28JUN04A		0	100	36A Notice to Proceed																																			
Site Work Plan																																									
A0410400	36A Work Plan	28JUN04A	09JUN05	29*	100	36A Work Plan																																			
A041040005	Rev B, 36A Work Plan	29JUN04A	09SEP04A	0	100	Rev B, 36A Work Plan																																			
A041040010	USACE Review, 36A Work Plan	10SEP04A	30SEP04A	0	100	USACE Review, 36A Work Plan																																			
A041040015	Rev C, 36A Work Plan	01OCT04A	04APR05A	0	100	Rev C, 36A Work Plan																																			
A041040020	Rev 0, 36A Work Plan	05APR05A	09JUN05	29	60	Rev 0, 36A Work Plan																																			
A0410401	36A Geophysical survey	23AUG05	26AUG05	4	0	36A Geophysical survey																																			
GIS Support																																									
A0410500	36A GIS Support	23AUG05	12JAN06	99	0	36A GIS Support																																			
Reports																																									
A0410600	36A Reports	11OCT05	09JAN06	61*	0	36A Reports																																			
A041060010	Rev B, 36A Report, (Mactec)	11OCT05	24OCT05	10	0	Rev B, 36A Report, (Mactec)																																			
A041060015	Army Review, 36A Report	25OCT05	07NOV05	10	0	Army Review, 36A Report																																			
A041060020	Rev C, 36A Report	08NOV05	21NOV05	10	0	Rev C, 36A Report																																			
A041060025	Agency Review, 36A Report	22NOV05	21DEC05	20	0	Agency Review, 36A Report																																			
A041060030	Rev 0, 36A Report	22DEC05	09JAN06	10	0	Rev 0, 36A Report																																			
A0410601	36A Report, (Shaw)	20SEP05	09JAN06	76*	0	36A Report, (Shaw)																																			

Start Date 01AUG03
 Finish Date 12JAN06
 Data Date 01MAY05
 Run Date 16MAY05 10:06

Filter - 36A
 Layout - USACE detail layout, CTO 16

Shaw Environmental, Inc. - CTO 16 OE Projects

Detail Master Schedule by WBS



