

**Table 3-1
MRS-16 Major Event Milestone**

Major Event	Date Started	Date Completed
Signature of Record of Decision	----- August,	2002
MRS-16 Proposed Plan Public Comment Period	January, 2006	March, 2006
Completion of Final Site-Specific Work Plan	----- August,	2006
MRS-16 Geophysical Prove-Out and Report	April, 2006	January, 2007
MRS-16 Prescribed Burn	October, 2006	October, 2006
Surface Removal	December, 2006	January, 2007
Digital Geophysical Survey	December, 2006	July, 2007
Analog Subsurface Removal	January, 2007	February, 2007
MEC Detonation	January, 2007	May, 2008
Reacquisition of DGM Anomalies	February, 2007	July, 2007
Excavation of DGM Anomalies	February, 2007	July, 2007
Munitions Debris Disposal	July, 2007	July, 2007
Temporary Stoppage of Work due to Funding Issues	July, 2007	March, 2008
Reacquisition of Remaining DGM Anomalies	March, 2008	March, 2008
Excavation of Remaining DGM Anomalies	March, 2008	March, 2008